

B2 - Initial Project Programme ¹

Milestone	Date	Remarks
Project Noticed	2025-12-1	Down payment received as project Noticed (NTP)
Buyer foundation design confirmed by Supplier	2025-12-1	Buyer's Scope
Anchor bolt Ex-Works	2026-2-13	2.5months upon the later of (i) NTP, or (ii) Buyer foundation design confirmed by Supplier.
Anchor bolt delivery to site (Supplier's Guaranteed Milestone)	2026-6-29	6.5 months upon the later of (i) NTP, or (ii) Buyer foundation design confirmed by Supplier.
Confirm of BOP Progress	2026-6-3	Confirm shipping arrangement. Buyer to send Supplier a confirmation letter upon FCA in China port and confirm the readiness of the road modification.
WTG Ex Works (1 st Batch)	2026-5-24	Subject to NTP+6.0 months
WTG delivery at Port of Destination (1 st Batch)	2026-7-30	WTG Ex Works + 2.5 months
Customer Clearance	2026-8-7	WTG delivery at Port of Destination + 7 business days
Completion of Road Modification	2026-8-19	Buyer's Scope Both parties shall confirm the Modification is done and ready for transport of WTG
Foundation and Crane Platform Completion for 1st Batch	2026-8-19	Buyer's Scope No later than the date of WTG delivery at Port of Destination (1st Batch) Inland transportation could only start upon handover of the same

¹ Both Buyer and Supplier's scope of work and milestone guarantee shall be reflected in Initial Project Programme. The common milestones including but not limited to:

Buyer responsible milestone: NTP, permit acquirement, ready for installation, Permanent Grid Energization

Supplier responsible milestone: Anchor Bolts Delivery, Delivery at Destination Port, Delivery at Site, Mechanical Completion, Commissioning Completion.